



# **VDOT QUARTERLY REPORT**

## **Albemarle County**

**Carrie Shephard, P.E.**  
**Resident Engineer**

**April 1, 2026**

# Preliminary Engineering

| PROJECT                                                                                  | LAST MILESTONE                                                                              | NEXT MILESTONE       | AD DATE          |
|------------------------------------------------------------------------------------------|---------------------------------------------------------------------------------------------|----------------------|------------------|
| I-64 Exit 107 Park and Ride                                                              | Advertisement                                                                               | Award                | December 2025    |
| 5 <sup>th</sup> Street Hub and Trails                                                    | Acquire Right of Way                                                                        | Advertisement        | May 2026         |
| Route 250/ Route 20<br>Intersection Improvements<br>Route 250 E Corridor<br>Improvements | Acquire Right of Way                                                                        | Advertisement        | Winter 2026/2027 |
| Connector Road from<br>Berkmar Dr. to Airport Road                                       | Location Approval by CTB                                                                    | Acquire Right of Way | Winter 2027      |
| Avon Street                                                                              | Citizen Information Meeting<br>on May 8, 2025. City<br>determined preferred<br>alternative. | Public Hearing       | Spring 2028      |
| Rte. 250 Rolkin Rd and<br>Peter Jefferson Pkwy<br>Improvements                           |                                                                                             | Survey               | 2032             |

# Design Build Bundles

| PROJECT                                                                                             | STATUS                                                                                                                                                                                                                                                                                                                                                                                                                                             |
|-----------------------------------------------------------------------------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Route 240/250 Roundabout and Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek | Route 240/250 Roundabout & Rte. 680 Browns Gap Turnpike Bridge Replacement over Lickinghole Creek – roundabout and bridge opened 3/13, with final completion expected mid-summer.<br><br>Old Lynchburg Rd/5th Street roundabout – Construction underway<br><br>John Warner Parkway/ Rio Road Roundabout project and the Rio/Belvedere CGT – Construction starting in the next few weeks<br><br>Rte. 53/Rte. 20 Roundabout – ROW plans under review |
| 5 <sup>th</sup> Street/ Old Lynchburg Road Roundabout                                               |                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| John Warner Parkway/ Rio Road Roundabout                                                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| Belvedere Green T                                                                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| Route 53 / Route 20 Roundabout                                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| PROJECT                                                                                             | STATUS                                                                                                                                                                                                                                                                                                                                                                                                                                             |
| Rte. 743 (Hydraulic Rd) & District Ave/Cedar Hill Rd                                                | Public Hearing was held on May 22, 2025. CTB awarded the Project on December 9, 2025. The Kickoff meeting was held in January and final design is underway.                                                                                                                                                                                                                                                                                        |
| US 29/Fontaine Avenue Interchange Improvements                                                      |                                                                                                                                                                                                                                                                                                                                                                                                                                                    |
| Fontaine Avenue Shared Use Path (City of Charlottesville)                                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                    |

# Rural Rustic

| ROUTE                       | STATUS             |
|-----------------------------|--------------------|
| 813 Starlight Road          | Complete           |
| 600 Stoney Point Pass       | Complete           |
| 697 Sutherland Road         | Complete           |
| 713 Glendower Road Phase I  | Complete           |
| 713 Glendower Road Phase II | Complete           |
| 805 Henderson Lane          | Complete           |
| 707 Blair Park Road         | Under Construction |

# Construction Activities

## Bridge Project

- **Route 601 Old Ivy Road over Rte. 29 Superstructure Replacement** - Construction began February 17, 2025. During construction, the bridge is restricted to eastbound traffic only, with a reduced lane width. Detour signage is in place. The anticipated completion date for this project is Summer 2026.
- **Route 702 Fontaine Ave** – Replace Bridge over Morey Creek. Construction started in October. Road is one lane, temporary traffic signal in place. Expected completion is Spring 2027.
- **Route 693 Stillhouse Creek Road** – Replace bridge over Whiteside Branch. Construction begins April 6<sup>th</sup> and is expected to be complete by May 15<sup>th</sup>. A detour will be in place.

## Construction

- **Route 29 Shared Use Path** – Construction started the week of March 9<sup>th</sup> with test bores, then clearing and grubbing will begin

